

### Gibbs Street Pedestrian Bridge Project Schedule

	2008									2009							
	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August
<b>Major project tasks</b>																	
Project kick-off and planning framework																	
Concept development																	
Preliminary design																	
Final design																	
Environmental documentation and permitting																	
Select contractor and begin construction																	➔
<b>Public and agency involvement activities</b>																	
Open houses			◆				◆					◆					
Concept development workshop			◆														
CAC/TAC meetings	◆ 1	◆ 2	◆ 3	◆ 4		◆ 5			◆ 6		◆ 7					◆ 8	
City Council briefings				◆					◆								
Design Commission briefings				◆					◆								
Landmark Commission briefing				◆													

**CAC/TAC meeting topics**

- Meeting #1: Protocols and planning framework
- Meeting #2: Initial concept ideas
- Meeting #3: Charrette
- Meeting #4: Charrette outcomes
- Meeting #5: Review Type, Size and Location Study
- Meeting #6: 60% design check-in
- Meeting #7: 90% design check-in
- Meeting #8: Pre-construction check-in